

02/07/23

Material Take Off

QR 7.4.0/1 Rev A/2020

DATE: 26-Jun-23		MTO-17 REV.00		PAGE NO : 1	
PROJECT CODE: 10239		SITE: SOLIMAN FAKEEH HOSPITAL		ALUPCO 56 HINGED WINDOW	
PROJECT NAME: AL MADEENA		Material Type:		Production/Factory	
Project Location:		Material For:		ALUPCO 56 HINGED WINDOW (Total Quantity As Per Approved SD 206 Nos)	
		Complete	Partial	Additional	Sample
		X			

ENGINEERING										WAREHOUSE			
S. NO.	DESCRIPTION	PROFILE NO. OR ART NO.	LENGTH (mm)	QTY.	UNIT	RAL COLOR	Total Area/	Total / WT.	REMARKS	ITEM CODE	RESERVED QTY	ORDERING QTY.	REMARKS
							WT. M / Kg						
ALUPCO 56 HINGED WINDOW													
1	Frame Profile	Alupco-AT-1500	5100	53	Bar	<i>Tested RAL-SDF-7046 with 50% Gloss 90 approved</i>	.94	254.082			-	53	Extra 20 Bar Considered to Reach Minimum Order
2	Frame Profile	Alupco-AT-1500	5500	140	Bar		.94	723.8			-	140	
3	Sash Profile	Alupco-AT-1502	5000	90	Bar		1.13	508.5			-	90	
4	Sash Profile	Alupco-AT-1502	5450	90	Bar		1.13	554.265			-	90	
5	Glazing Bead	Alupco-41018	5600	150	Bar		.17	142.8			150	-	Use From Stock- Al Ghad Project(10133)
6	Corner Cleat	Alupco-17863	6000	3	Bar	M.F	1.88	33.84			3	-	
7	Corner Cleat	Alupco-17868	6000	10	Bar	M.F	2.35	141			10	-	
8	20x30x2mm thk Aluminum Tube	Alupco-62016	5250	96	Bar	RAL-SDF-7046	.497	250.488			-	96	Extra 10 Bar Considered to Reach Minimum Order
9	20x30x2mm thk Aluminum Tube	Alupco-62016	6000	85	Bar		.497	253.47			-	85	
10	Aluminum L Angle 15*20*2mm	Alupco-61004	6000	30	Bar	M.F	.178	32.04			30	-	Use From Stock- KAFD - PARCEL 2.08 (10185)
11	External glazing Gasket 4mm	A92013E		1000	L/M				<i>This Gde 6mm</i>		1000	-	A092013E
12	Internal glazing Gasket 6mm	A92033E		1000	L/M				<i>This Gde 3.5mm</i>		1000	-	A092033E
13	Shutter Central Gasket	A064083E		1000	L/M						-	1000	
14	Shutter Gasket	A064084E		1000	L/M						-	1000	
15	Counter Sunk SS Tapping Screw 4.2*19(A2)			3500	PC						-	3500	
16	Pan Head SS Tapping Screw 4.8x16 (A2)			3500	PC				<i>Available A.4 din 7981</i>		-	3500	
NOTES :							TOTAL						
							2894.3						

Prepared By: Ajmal Koya	CHECKED BY: Engr. Hisham Mahfouz	Approved By: Eng. Ahmed Hejal	Eng. Hamed	Received By: Dr. Sabir
Design Manager	Technical Director	Operation Manager	Deputy Executive Manager	Warehouse Dept

Note: Hardware will Release Later, once approval received.
 27.23